

Facilities and Construction Group Monthly Report

**Scheduled Maintenance Projects**

Project Title	Project Status	Project Budget/PPR	Project Expenses to Date	Funding Source	Projected Const. Start/Completion	PM Comments	Issues	Photo
Exterior Lighting - Energy efficiency replacement	Design	\$40,000	N/A	MM100	5/2014 - 10/2014	Construction Drawings in process		1
Road and Parking Lot Repair	Complete	\$1,219,436	\$852,303	MM100	5/2014-8/2014	NOC and Change order #1 are being submitted for final closeout.		3
Art Room Expansion and Monument Sign	Construction	\$300,936	\$184,538	MM100	5/2014-10/2014	Construction is 40% complete awaiting cabinets. Classroom is being used by the Campus for classes.		2
Occupancy & Evacuation Signage	Construction	\$9,900	\$13,112	MM100	<b>12/2013-9/2014</b>	Final signs getting installed.		

**Capital Projects**

Issues

Project Photographs

1



2



3



4



Please contact any of the following regarding questions or comments associated with this report:

Eitan Aharoni

Director of Facilities

661.336.5095

[eaharoni@gafcon.com](mailto:eaharoni@gafcon.com)

Daniel Reed

Project Manager

661.336.5181

[dareed@kccd.edu](mailto:dareed@kccd.edu)

Kim Crews

Administrative Assistant

661.336.5174

[kcrews@kccd.edu](mailto:kcrews@kccd.edu)