



Facilities and Construction Group Monthly Report									
Scheduled Maintenance Projects									
Project Title	Project Status	Project Budget/PPR	Project Expenses to Date	Funding Source	Projected Const. Start/ Completion	PM Comments	lssues	Photo	
Exterior Lighting - Energy efficiency replacement	Design	\$40,000	\$3,400	MM100	5/2015- 8/2015	Construction drawing complete. Preparing documents for bid.		1	
Road and Parking Lot Repair	Complete	\$1,219,436	\$901,077	MM100	5/2014- 8/2014	Retention has been paid. Project 100% complete.		3	
Art Room Expansion and Monument Sign	Construction	\$300,936	\$190,011	MM100	5/2014- 10/2014	Construction is 85% complete awaiting cabinets. Classroom is being used by the Campus for classes. Monument sign has been redesigned per ToML. Construction		2	
Occupancy & Evacuation Signage	Construction	\$9,900	\$13,112	MM100	12/2013- 11/2014	Final signs getting installed.			
Science Classroom Expansion	Design	\$461,700	\$1,920	MM100	8/15-1/2016	Design in progress			
Capital Projects									

Issues







Please contact any of the following regarding questions or comments associated with this report:

Eitan Aharoni

1

Director of Facilities

Daniel Reed	Project Manager	661.336.5181	dareed@kccd.edu
Kim Crews	Administrative Assistant	661.336.5174	kcrews@kccd.edu