

Facilities and Construction Group Monthly Report

Scheduled Maintenance Projects

Project Title	Project Status	Project Budget/PPR	Project Expenses to Date	Funding Source	Projected Const. Start/Completion	PM Comments	Issues	Photo
Weill Overflow parking lot & Remediation	Design	\$167,641	\$60,805	DO101	5/2014-10/2014	Soil mitigation/removal work was completed on 9/11/14. Received Environmental Engineers & BFD's Final Clearance. New Overflow Parking lot currently in design with an anticipated construction start of January 5, 2015		1
Weill Institute Main Parking Lot Replacement	Ready to Bid	\$190,900	\$54,663	DO101	6/2014 - 12/2014	Removal of the the overhead line in the Parking lot has been completed. Parking Lot bidding start is being coordinated with the work at the Overflow lot across the street.		
Weill HVAC Replacement	Pre-Design	\$275,000	\$0	CD 100	4/2015-8/2015	PPR just approved		
Security Card Access District-wide	Pre-Design	\$4.5M	\$2,931	MG100	8/2015-12/2015	Currently in the process of developing RFP to be sent to selected Security Design Consultants.		

Capital Projects

Issues

Project Photographs



Please contact any of the following regarding questions or comments associated with this report:

Eitan Aharoni	Director of Facilities	661.336.5095	eaharoni@gafcon.com
Kevin Mitchell	Project Manager	661.336.5082	kevin.mitchell@kccd.edu
Kim Crews	Administrative Assistant	661.336.5174	kcrews@kccd.edu