

Facilities and Construction Group Monthly Report

Scheduled Maintenance Projects

Project Title	Project Status	Project Budget/PPR	Project Expenses to Date	Funding Source	Projected Const. Start/Completion	PM Comments	Issues	Photo
Occupational Lab Reroof, HVAC & Welding expansion	Construction	\$1,287,041	\$740,076	CC101 MG100	2/2014- 12/2014	Construction 90% complete. Contractor is behind schedule. Letter on LD's has been submitted to JTS.		1
GYM HVAC	Construction	\$973,998	\$824,990	CC101 MG100	12/2013- 11/2014	Punch list consisting of Access, and structural supports.		2
Occupancy & Evacuation Signage	Construction	\$18,399	\$47,913	GU100	12/2013- 9/2014	Final signs getting installed Dec 15-16, 2014.		
Fire Alarm Integration	Construction	\$150,000	\$115,561	CC101 MG100	12/2013- 10/2014	Construction and testing is 100% complete, pending change order, training and closeout documents		3

Capital Projects

Fine Arts Building Modernization	Construction	\$3,110,211	\$3,110,711	MG100	10/2012- 12/2013	DSA certification is pending Fire Alarm Integration Project		
Science Modernization	Complete	\$7,587,642	\$7,558,954	LC100 MG100		DSA certification in progress.		
Student Center Modernization	Complete	\$2,464,908	\$2,476,162	MG100	10/2010- 7/2012	DSA certification in progress.		
Main Building Mod	Construction Documents	\$16,919,188	\$903,599	MG100	3/2015 - 12/2016	Back check at DSA on hold pending uncertified project certification		4

Issues

Project Photographs





Please contact any of the following regarding questions or comments associated with this report:

Eitan Aharoni	Director of Facilities	661.336.5095	eaharoni@gafcon.com
Daniel Reed	Project Manager	661.336.5181	dareed@kccd.edu
Kim Crews	Administrative Assistant	661.336.5174	kcrews@kccd.edu

