

Facilities and Construction Group Monthly Report

Scheduled Maintenance Projects

| Project Title | Project Status | Project Budget/PPR | Project Expenses to Date | Funding Source | Projected Const. Start/Completion | PM Comments | Issues | Photo |
|---|----------------|--------------------|--------------------------|----------------|-----------------------------------|--|--------|-------|
| Exterior Lighting - Energy efficiency replacement | Design | \$40,000 | \$3,400 | MM100 | 5/2015-8/2015 | Construction drawing complete. Documents will be ready to advertise in January 2015. | | 1 |
| Art Room Expansion and Monument Sign | Construction | \$300,936 | \$229,127 | MM100 | 5/2014-10/2014 | Construction is 85% complete awaiting cabinets. Classroom is being used by the Campus for classes. Monument sign has been redesigned per ToML. Construction to start in spring | | 2 |
| Occupancy & Evacuation Signage | Construction | \$9,900 | \$13,112 | MM100 | 12/2013-11/2014 | Final signs to be installed Dec 15-16, 2014. | | |
| Science Classroom Expansion | Design | \$461,700 | \$1,920 | MM100 | 8/15-1/2016 | Design in progress | | |

Capital Projects

Issues

Project Photographs

1



2



Please contact any of the following regarding questions or comments associated with this report:

Eitan Aharoni
Daniel Reed
Kim Crews

Director of Facilities
Project Manager
Administrative Assistant

661.336.5095 eaharoni@gafcon.com
661.336.5181 dareed@kccd.edu
661.336.5174 kcrews@kccd.edu