

Facilities and Construction Group Monthly Report

Scheduled Maintenance Projects

Project Title	Project Status	Project Budget/PPR	Project Expenses to Date	Funding Source	Projected Const. Start/Completion	PM Comments	Issues	Photo
Exterior Lighting - Energy efficiency replacement	Design	\$40,000	\$3,400	MM100	5/2015-8/2015	Construction drawing complete. Documents will be ready to advertise in March 2015.		1
Art Room Expansion and Monument Sign	Construction	\$300,936	\$242,678.73	MM100	5/2014-10/2014	Construction of classroom expansion is complete. Addressing minor punch list. Monument sign construction cannot start until easement documents are prepared by the Architect. In process. Expect construction to start in spring		2
Occupancy & Evacuation Signage	Construction	\$9,900	\$13,177.40	MM100	12/2013-11/2014	Final signs to be installed week of Jan 14th, 2015.		
Science Classroom Expansion	Design	\$461,700	\$1,920	MM100	8/15-1/2016	Design in progress.		

Capital Projects

Issues

Project Photographs

1



2



Please contact any of the following regarding questions or comments associated with this report:

Eitan Aharoni	Director of Facilities	661.336.5095	eaharoni@gafcon.com
Daniel Reed	Project Manager	661.336.5181	dareed@kccd.edu
Kim Crews	Administrative Assistant	661.336.5174	kcrews@kccd.edu