



Bishop College PM: Daniel Reed August 30, 2014

Facilities and Construction Group Monthly Report								
Scheduled Maintenance Projects								
Project Title	Project Status	Project Budget/PPR	Project Expenses to Date	Funding Source	Projected Const. Start/ Completion	PM Comments	Issues	Photo
Water Well Evaluation / Filtration	Quartly Review by Water Quality	\$27,258	\$0	Campus	3/2013- 12/2014	Fluoride and Uranium levels still not acceptable. Advised by the Environmental Health office to consider collaboration with adjoining property owned by SCE, using their planned well water. Expecting MOI from SCE		
Exterior Lighting Upgrades	Design	\$30,000	\$0	CD100	6/2014- 12/2014	Start of design. SCE for Prop 39 second year funding budget		2
Occupancy & Evacuation Signage	Construction	\$9,900	\$12,927	GU001	8/1/2014	Final signs being installed.		1
Digital 395	Review	\$0	\$0	No Funding necessary	6/2013-12/2013	District's Informational Technology is coordinating fiber project with vendor, No construction necessary		3
Capital Projects								







Please contact any of the following regarding questions or comments associated with this report:

Eitan Aharoni Director of Facilities

Daniel Reed Project Manager

Kim Crews Administrative Assistant

661.336.5095 661.336.5181 661.336.5174 eaharoni@gafcon.com dareed@kccd.edu kcrews@kccd.edu