

Facilities and Construction Group Monthly Report

Scheduled Maintenance Projects

Project Title	Project Status	Project Budget/PPR	Project Expenses to Date	Funding Source	Projected Const. Start/ Completion	PM Comments	Issues	Photo
Water Well Evaluation / Filtration	Quarterly Review by Water Quality	\$27,258	\$0	Campus	3/2013- 12/2014	Fluoride and Uranium levels still not acceptable. Advised by the Environmental Health office to consider collaboration with adjoining property owned by SCE, using their planned well water. Expecting MOI from SCE		
Exterior Lighting Upgrades	Design	\$30,000	\$0	CD100	3/2015-8/2015	Construction Documents will be ready to advertise for bid in Oct 2014		2
Occupancy & Evacuation Signage	Construction	\$9,900	\$12,927	GU001	8/1/2014	Final signs being installed.		1
Digital 395	Review	\$0	\$0	No Funding necessary	6/2013-12/2013	District's Informational Technology is coordinating fiber project with vendor, No construction necessary by District		3

Capital Projects

Issues

Project Photographs



Please contact any of the following regarding questions or comments associated with this report:

 Eitan Aharoni
 Director of Facilities
 Daniel Reed
 Project Manager
 Kim Crews
 Administrative Assistant

 661.336.5095
 661.336.5181
 661.336.5174

eaharoni@gafcon.com
dareed@kccd.edu
kcrews@kccd.edu