

Facilities and Construction Group Monthly Report

Scheduled Maintenance Projects

Project Title	Project Status	Project Budget/PPR	Project Expenses to Date	Funding Source	Projected Const. Start/Completion	PM Comments	Issues	Photo
Fire Alarm/Mass Notification DSA Certification	Construction	\$32,894	\$14,891	MG100/DL101	5/14-12/14	Final fire alarm testing in progress.		1
Exterior Lighting	Pre-Design	\$60,000	\$0	DO102	7/2015-12/2015	This project will be a Prop 39 project year 3 funding		3

Capital Projects pending State Funding

LRC Multi Purpose Bldg. (FPP)	FPP at State	\$32,961,000	\$0	State and Local Bond	2016-2017	Awaiting State decision for next Bond		
-------------------------------	--------------	--------------	-----	----------------------	-----------	---------------------------------------	--	--

Issues

Project Photographs



Main Building Exterior Lighting



Please contact any of the following regarding questions or comments associated with this report:

Eitan Aharoni	Director of Facilities	661.336.5095	eaharoni@gafcon.com
Daniel Reed	Project Manager	661.336.5181	dareed@kccd.edu
Kim Crews	Administrative Assistant	661.336.5174	kcrews@kccd.edu

Activity ID	Activity Name	Original Duration	Remaining Duration	Duration % Complete	Start	Finish	2013												2014											
							Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
DC Fire Alarm Mass Notification DSA Work																														
A0001	DC Fire Alarm Mass Notification DSA Work LOE	82	4	95.13%	21-Mar-13 A	05-Nov-14																								
A1100	PPR/Budget Approval	5	0	100%	21-Mar-13 A	27-Mar-13 A																								
A2000	Engage Architect	0	0	100%	12-Apr-13 A	12-Apr-13 A																								
A2070	Construction Documents	95	0	100%	15-Apr-13 A	31-Oct-13 A																								
A2140	DSA Submittal	44	0	100%	31-Oct-13 A	18-Sep-14 A																								
A2160	DSA Approval	0	0	100%	18-Sep-14 A																									
A3010	Construction Duration	26	4	84.62%	22-Sep-14 A	05-Nov-14																								
A3070	Project Completion	0	0	0%		05-Nov-14																								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone