

Facilities and Construction Group Monthly Report

Scheduled Maintenance Projects

Project Title	Project Status	Project Budget/PPR	Project Expenses to Date	Funding Source	Projected Const. Start/ Completion	PM Comments	Issues	Photo
Water Well Evaluation / Filtration	Quartly Review by Water Quality	\$27,258	\$0	Campus	3/2013- 8/2015	District/College are considering a joint project to supply the Center with clean domestic water from a new well to be dug on the adjacent SCE property. SCE is designing the well and pipeline to lead to our property. Expecting MOI from SCE		
Exterior Lighting Upgrades	Design	\$30,000	\$2,800	CD100	3/2015-8/2015	Construction Documents will be ready to advertise for bid in Feb. 2015. Working on front end documents		2
Occupancy & Evacuation Signage	Construction	\$9,900	\$12,927	GU001	8/1/2014	Final signs installed Dec 15-16, 2014.		1
Digital 395	Review	\$0	\$0	No Funding necessary	6/2013-12/2013	District's Informational Technology is coordinating fiber project with vendor, No construction necessary by District		3

Capital Projects

Issues

Project Photographs



Please contact any of the following regarding questions or comments associated with this report:

Eitan Aharoni Director of Facilities
Daniel Reed Project Manager
Kim Crews Administrative Assistant

661.336.5095
661.336.5181
661.336.5174

eaharoni@gafcon.com
dareed@kccd.edu
kcrews@kccd.edu