

Facilities Planning & Construction Report

2024 - 25

Kern CCD Bond Oversight Committee

March 19, 2025



**BAKERSFIELD
COLLEGE**



District Program Update

- District Measure G Spending (MG100)
- District Measure J Spending (MJ100)
- Program Activity Update
 - State Funding Opportunities
 - Highlighted Campus Projects
 - Measure J Summaries


District SRID Measure G Spending Summary

(As of 03/05/2025)

• Original Measure G:	\$ 180,000,000
• Interest & Other Revenues:	\$ 27,133,429
• Total SRID Funds:	\$ 207,133,429
• Total Funds Spent To Date:	\$ 203,086,921
• Total Funds Encumbered	\$ 195,755
• Total Funds Unspent To Date:	\$ 3,850,752

*\$1 variance due to rounding

Measure G Allocations by College



Total: \$207,133,429

*\$1 variance due to rounding

Measure G Spent by College

(As of 03/05/2025)



Total: \$203,086,921

Measure G Encumbered by College

(As of 03/05/2025)



Total: \$ 195,755

Measure G Unspent by College

(As of 03/05/2025)




Total: \$3,850,752

District Measure J Spending Summary

(As of 03/05/2025)

- Original Measure J Budget: \$ 502,820,956
- Interest & Other Revenues: \$ 12,869,755
- Total Measure J Funds: \$ 515,690,711
- Total Funds Spent To Date: \$ 369,199,173
- Total Funds Encumbered: \$ 55,198,520
- Total Funds Unspent To Date: \$ 91,293,018

Measure J Allocations by College



Total \$515,690,711

Measure J Spent by College

(As of 03/05/2025)



Total: \$369,199,173

*\$1 variance due to rounding

Measure J Encumbered by College


(As of 03/05/2025)



Total: \$55,198,520

Measure J Funds Unspent by College

(As of 03/05/2025)



Total \$91,293,018

*\$1 variance due to rounding

District Final Project Proposal (FPP) and Initial Project Proposal (IPP) Planning Activities

Project	Type	Total Budget	State Contribution	Local Contribution	Local Funding Source
BC Center For Student Success Replacement	FPP	\$56,256,000	\$28,786,000	\$27,470,000	Measure J
BC Fine Arts Replacement	FPP	\$51,976,000	\$39,528,000	\$12,448,000	Unknown
PC Career Technology Building	FPP	\$50,152,000	\$25,643,000	\$24,509,000	Measure J/ Unknown
FPP Total		\$158,384,000	\$93,957,000	\$64,427,000	
NO IPPs Submitted					
FPP Grand Total		\$158,384,000	\$93,957,000	\$64,427,000	

Bakersfield College Projects

Recently Completed



BC Arvin Education Center

Completed January 2025

Bakersfield College Projects

Recently Completed



Combined Gym & Fieldhouse

Construction Complete January 2025

Bakersfield College Projects

Under Construction



New Agriculture Building

Construction Complete May 2026

Bakersfield College Projects


In Design

Combined Gym & Fieldhouse – Pool Admin Building



EXTERIOR VIEW - POOL BUILDING - SOUTH-WEST

KCCD BAKERSFIELD COLLEGE POOL BUILDING FEASIBILITY STUDY



ITY STUDY



Bakersfield College Projects

In Design

Combined Gym & Fieldhouse- Pool Equipment Building



Bakersfield College Projects

In Design

Soccer Fields



BAKERSFIELD COLLEGE SOCCER FIELDS
DESIGN CONCEPT B 11.04.2024
AP ARCHITECTS

Cerro Coso Community College Projects

Recently Completed

Gymnasium Renovation and Upgrades



Cerro Coso Community College Projects

Under Construction

Physical Education Outdoor Complex



Construction Complete May 2025

Cerro Coso Community College Projects

Under Construction

Gymnasium Parking Lot and Entry Road



Porterville College Project

Recently Completed
PC Allied Health Building



Porterville College Projects

Recently Completed PC Stadium Upgrade Project



Porterville College Project

Under Construction

PC College Avenue Realignment



Project Completion – April 2025

Porterville College Projects

Under Construction



PC Sports Complex – Complete July 2025

Measure J Project Summary

Bakersfield College

Completed	In Construction	Bidding / Future	Removed
Administrative Services Building	Agriculture Building	New Sports Fields - Soccer	Mt Vernon Culinary Arts
Welcome Center	Delano Street and Site Improvements	Infrastructure Projects	Shafter General Ed Building
Campus Student Center/ABC	Swing Space	Combined Gym Fieldhouse – Pool Building	Humanities
Science and Engineering		Combined Gym Fieldhouse Pool Admin Building	Language Arts Remodel (Match)
Veteran Resource Center		Center for Student Success (Match)	General Sciences Modernization
Delano LRC Multipurpose Building		Infrastructure Campus Wide Re-Keying	
Ag Swing Space		Fine Arts Remodel (Match Unknown)	
Combined Gym Fieldhouse			
Arvin Educational Center			

Measure J Project Summary

Cerro Coso Community College

Completed	In Construction	Bidding / Future	Removed
Main Building Renovation	PE Outdoor Complex	East Kern Development Tehachapi	East Wing Upgrade
IVW Solar Upgrades	PE Parking and Entry Road Project		Monument Signage
Facilities Master Plan			Safety and Security Upgrades
College Wide Water Conservation Projects			Fire Lane Improvements
Main Building Lecture Center Upgrade			
Art HVAC Project			
New M&O Building			
PE Gym Renovation			

Measure J Project Summary

Porterville College

Completed	In Construction	Bidding / Future	Removed
Facilities Master Plan Update	College Avenue Re-Alignment Project	CTE Building (Match)	
Stadium Field Upgrades	New Baseball and Softball Fields		
Infrastructure	HVAC Upgrades		
Drought Resistant Landscape	Classroom Modernizations		
Classroom Modernizations			
Allied Health Building			

Bond Oversight Committee Listing

Leigh Ann Cook (May 2023 – April 2025)

Richard Elkins (May 2023 – April 2025)

Martin Lonza (May 2023 – April 2025)


Paul Pavletich (May 2023 - April 2025)

Esther Sires (April 2024 – March 2026)

Student Trustee – Cindy Ceja Miranda (June 2024 - June 2025)

Monthly Updates to Board of Trustees

- Bakersfield College Facilities and Construction Report:
– <https://kern.facilitysoft.org/Reports/StatusReportAll?c=1>
- Cerro Coso Community College Facilities and Construction Report:
– <https://kern.facilitysoft.org/Reports/StatusReportAll?c=2>
- Porterville College Facilities and Construction Report:
– <https://kern.facilitysoft.org/Reports/StatusReportAll?c=3>
- Measure J Bond Dashboard:
– <https://kern.facilitysoft.org/dashboard/DbMeasJ>
- Measure G Bond Dashboard:
– <https://kern.facilitysoft.org/dashboard/DbMeasG>



S
TRAINING AND GYMNASIUM
M
SHOWER ROOM
ACCESS AREA
L ROOM
ION AREA
ROOM

Questions?



BAKERSFIELD COLLEGE

